

Project : MRT Orange Line (West Section)

Depth (m)	SAMPLE			SUBSURFACE PROFILE		Atterberg Limits (%) 20 40 60 80	Unit Weight (kN/m³) 5 15	Suc (kN/m²) Δ			
	Symbol	Type	Number	Description	Symbol			SPT-N (Blows/300mm) □			
								20	40	60	80
40											
41	SS		19	Hard CLAY, trace to few sand, greyish brown and grey, high plasticity (CH)			•		45		
42	SS		20				•		43		
43											
44	SS		21				•		60		
45	SS		22	Dense to very dense silty SAND / SAND with silt, greyish brown and light grey to grey, fine to medium grained (SM, SW-SM, SP-SM)			•		65		
46	SS		23				•		50/150		
47	SS		24				•		70/275		
48	SS		25				•		74/300		
49	SS		26				•		64/250		
50	SS		27				•		45		
51	SS		28				•		50/150		
52	SS		29						72		
53	SS		30				•		80		
54	SS		31				•		50/150		
55	SS		32				•		50/125		
56	SS		33						50/150		
57	SS		34				•		50/125		
58	SS		35						50/150		
59	SS		36						50/125		
60	SS		37				•		50/150		
61	SS		38				•		50/125		
62	SS		39				•		50/125		
63	SS		40				•		50/150		
64	SS		41						50/150		
65	SS		42	Hard CLAY, trace to few sand, greyish brown, high plasticity (CH)			•		50/150		
66	SS		43				•		50/150		
67	SS		44				•		50/150		
68	SS		45				•		50/150		
69				End of Borehole	80.00						
70											
71											
72											
73											
74											
75											
76											
77											
78											
79											
80											
81											
82											
83											

Thin wall tube

Split spoon

Rock core


Wash

Auger

Atterberg Limits : PL — Wn — LL

Suc : Undrained shear strength from UC test

SPT-N : Field SPT-N (donut hammer with pulley and use split spoon sampling with liner)



Atterberg Limits : PL Wn LL

Suc : Undrained shear strength from UC test

SPT-N : Field SPT-N (donut hammer with pulley and use split spoon sampling with liner)