

Project No. : 24167

Borehole Number : OW-13

Page 1 of 2

Project : MRT Orange Line (West Section)

Borehole Location : OR03 (Siriraj Station)

Co-ordinate (N) : 1,521,730

Ground Elevation (m) : +102.662 m.MSL

Co-ordinate (E) : 660,389

G.W.L. (m) : 3.0 (below ground level)

Date Started : 16 Sep 2024

Total Depth (m) : 60.45

Date Finished : 21 Sep 2024

Depth (m)	SAMPLE			SUBSURFACE PROFILE		Atterberg Limits (%) 20 40 60 80	Unit Weight (kN/m ³) 5 15	Suc (kN/m ²) Δ 20 40 60 80 Δ				
	Symbol	Type	Number	Description	Symbol			SPT-N □ (Blows/300mm) □ 20 40 60 80				
0				Ground Surface								
0				Fill Material / Top Soil	0.00							
3	■	ST	1	Stiff CLAY, grey, high plasticity (CH)	2.50		•			51.7	Δ	
4	■	ST	2	Medium stiff CLAY, grey, high plasticity (CH)	4.00		•			28	Δ	
5	■	ST	3	Very soft to soft CLAY, except medium stiff clay for ST-6, trace of sand, grey, high plasticity (CH)	5.50		•			20.5	Δ	
6	■	ST	4			•			13.5	Δ		
7	■	ST	5									
8	■	ST	6			•			27.8	Δ		
9	■	ST	7									
10	■	ST	8	Stiff to very stiff CLAY, trace of sand, brown, high plasticity (CH)	13.00		•					
11	■	ST	9			•			69.9	Δ		
12	■	ST	10			•			94.2	Δ		
13	■	ST	11			•						
14	■	SS	1	Hard CLAY, little sand at SS-4, brown, high plasticity (CH)			•			13	□	
15	■	SS	2			•			22	□		
16	■	SS	3			•			26	□		
17	■	SS	4			•			31	□		
18	■	SS	5	Very stiff silty CLAY, little sand at SS-8, brown, low plasticity (CL)	19.00		•			34	□	
19	■	SS	6									
20	■	SS	7			•			65	□		
21	■	SS	8			•			25	□		
22	■	SS	9	Hard silty CLAY with sand, brown, low plasticity (CL)	23.50		•			29	□	
23	■	SS	10			•			32	□		
24	■	SS	11			•			35	□		
25	■	SS	12			•			45	□		
26	■	SS	13	Hard silty sandy CLAY, brown, low plasticity (CL)	26.50		•			47	□	
27	■	SS	14			•						
28	■	SS	15			•			64	□		
29	■	SS	16			•			69	□		
30	■	SS	17	Very dense silty SAND, grey, fine to medium grained (SM)	31.00		•			65/225	□	
31	■	SS				•			60/200	□		
32	■	SS				•			50/50	□		
33	■	SS				•						
34	■	SS			32.50		•					
35	■	SS	14				•					
36	■	SS	15				•					
37	■	SS	16				•					
38	■	SS	17				•					
39	■	SS					•					

Project : MRT Orange Line (West Section)

Depth (m)	SAMPLE			SUBSURFACE PROFILE		Atterberg Limits (%) 20 40 60 80	Unit Weight (kN/m³) 5 15	Suc (kN/m²) Δ 20 40 60 80 Δ					
	Symbol	Type	Number	Description	Symbol			SPT-N □ (Blows/300mm) □ 20 40 60 80					
40													
41	⊠	SS	18	Very dense silty SAND, grey, fine to medium grained (SM)	⊠							50/75	
42	⊠	SS	19		⊠							70	
43	⊠	SS	20									70/225	
44	⊠	SS	21		⊠							50/125	
45	⊠	SS	21		⊠							50/125	
46	⊠	SS	22										
47	⊠	SS	22		⊠							67/225	
48	⊠	SS	23		Hard silty CLAY with sand, sandy clay for SS-30, brown, low plasticity (CL)	⊠							65/250
49	⊠	SS	24			⊠							50/100
50	⊠	SS	25			⊠							50/150
51	⊠	SS	25	⊠								67	
52	⊠	SS	26	⊠								65/225	
53	⊠	SS	26	⊠								50/50	
54	⊠	SS	27	⊠								50/125	
55	⊠	SS	28	⊠								50/150	
56	⊠	SS	28	⊠									
57	⊠	SS	29										
58	⊠	SS	29										
59	⊠	SS	30										
60	⊠	SS	31										
61				End of Borehole									
62													
63													
64													
65													
66													
67													
68													
69													
70													
71													
72													
73													
74													
75													
76													
77													
78													
79													
80													
81													
82													
83													

Thin wall tube

Split spoon

Rock core


Wash

Auger

Atterberg Limits : PL Wn LL

Suc : Undrained shear strength from UC test

SPT-N : Field SPT-N (donut hammer with pulley and use split spoon sampling with liner)



Atterberg Limits : PL Wn LL

Suc : Undrained shear strength from UC test
SPT-N : Field SPT-N (donut hammer with pulley and use split spoon sampling with liner)