

Project No. : 24167A

Borehole Number : OW-28/1

Project : MRT Orange Line (West Section)

Borehole Location : OR06 (Lan Luang Station)

Co-ordinate (N) : 1,521,315

Ground Elevation (m) :

Co-ordinate (E) : 663,301

G.W.L. (m) : 1.5 (below ground level)

Date Started : 23 Dec 2024

Total Depth (m) : 50.00

Date Finished : 25 Dec 2024

Depth (m)	SAMPLE			SUBSURFACE PROFILE		Atterberg Limits (%) 20 40 60 80	Unit Weight (kN/m ³) 5 15	Suc (kN/m ²) Δ 20 40 60 80 Δ					
	Symbol	Type	Number	Description	Symbol			SPT-N □ (Blows/300mm) □ 20 40 60 80					
0				Ground Surface	0.00								
1				Wash out									
2													
30													
31				Dense to very dense SAND, greyish brown	30.00								73
32	SS		1	and grey, medium grained									□
33	SS		2										67
34	SS		3										□
35	SS		4										47
36	SS		5										□
37	SS		6	Very dense SAND, greyish brown to	37.00								37
38	SS		7	brown, fine grained									□
39	SS		8										47
40	SS		9										□
41	SS		10										51
42	SS		11										□
43	SS		12										51
44	SS		13										□
45	SS												80
46	SS												□
47	SS												78
48	SS												□
49	SS												73
50	SS												□
51				End of Borehole	50.00								50/50
52													□
53													84
54													□
55													82
56													□
57													
58													
59													
60													
61													

Thin wall tube

Split spoon


Rock core

Wash

Auger

Atterberg Limits : PL Wn LL

Suc : Undrained shear strength from UC test
SPT-N : Field SPT-N (donut hammer with pulley)



Atterberg Limits : PL Wn LL

Suc : Undrained shear strength from UC test
SPT-N : Field SPT-N (donut hammer with pulley)