

Project No. : 24167A

Borehole Number : OW-29/2

Project : MRT Orange Line (West Section)

Borehole Location : OR06 (Lan Luang Station)

Co-ordinate (N) : 1,521,313

Ground Elevation (m) :

Co-ordinate (E) : 663,353

G.W.L. (m) : 1.5 (below ground level)

Date Started : 17 Jan 2025

Total Depth (m) : 50.00

Date Finished : 20 Jan 2025

Depth (m)	SAMPLE			SUBSURFACE PROFILE		Atterberg Limits (%) 20 40 60 80	Unit Weight (kN/m ³) 5 15	Suc (kN/m ²) Δ 20 40 60 80 Δ							
	Symbol	Type	Number	Description	Symbol			SPT-N □ (Blows/300mm) □ 20 40 60 80							
0				Ground Surface	0.00										
1				Wash out											
2															
30	SS		1	Dense to very dense SAND, light brown	30.00								51		
31	SS		2	and grey, fine to medium grained									55		
32	SS														
33	SS		3										58		
34	SS		4										43		
35	SS		5										42		
36	SS														
37	SS		6	Hard CLAY, greyish brown, medium to high plasticity	37.00								54		
38	SS		7										62		
39	SS														
40	SS		8	Dense to very dense SAND, greyish brown and grey, fine grained	40.00								53		
41	SS												51		
42	SS		9										50		
43	SS		10												
44	SS												49		
45	SS		11	Dense to very dense SAND, grey, fine to medium grained	44.50								47		
46	SS		12										49		
47	SS		13												
48	SS														
49	SS		14										59		
50				End of Borehole	50.00										
51															
52															
53															
54															
55															
56															
57															
58															
59															
60															
61															

Thin wall tube

Split spoon


Rock core

Wash

Auger

Atterberg Limits : PL Wn LL

Suc : Undrained shear strength from UC test
SPT-N : Field SPT-N (donut hammer with pulley)



Atterberg Limits : PL Wn LL

Suc : Undrained shear strength from UC test
SPT-N : Field SPT-N (donut hammer with pulley)